BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to roads and drains at Kenchenahalli, Herohalli and Nagenahalli SC-ST areas in Ward No. 02 of Yelahanka Sub division**
2	Sanctioned Estimate No. And Date	CE/YNK2/TS/PR/123/2019-2020 dt 28-10-2019 EE/YNK01/AS/35/2019-2020 dt 28-10-2019
3	Name of the Contractor	KRIDL
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	11/11/2019
6	Date of Completion:	31/01/2020
7	Measurment Recorded	~~4932~~
	M.B No	4932
	Page No	493117 to 493120
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Chandra Shekar. A-4.
	2) Asst. Engineer	Chandrakantha raju-P-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner